April 57

The undersigned will contract to do the following described alterations, &c &c. at Christ Church, Philadelphia at the following rates; Viz —

1st — To take down the Organ, clean all the Pipes; to put up again the Organ in the new position selected for it, & to tune it through, and put all the Machinery, Action Work, Pipes, &c: in good order — for Three Hundred & fifty Dollars — $350. —

2nd — To furnish New front Pipes, (exclusive of gilding,) for One Hundred and fifty Dollars — $150. —
(The present Pipes to be taken, and allowed their value for, if desired by the Church)

3rd To add an Octave Coupler between the great & Choir Organs — Fifty Dollars — $ 50 —

4th To Make New Soundboard, for the Pedal Organ, of proper & sufficient size, & to transfer present Pedal Pipes, to new Soundboard, and to revoice & tune these Pipes —
Two Hundred Dollars $ 200. —

Total $750. —

Philadelphia, April 26, 1854

A G Hunter

April 26. 185[illegible]

A. J. Heinler

Ostermalz

C.L.C. Agent &c

6/51

99 South Eleventh Street
Philad^{a} 7 June 1854

Specification and Estimate for Painting & Decorating Interior of Christ Church,

To Paint all the Ceiling and Walls with 3 Coats of Oil Paint flatted in Shades, and all the places that are peeling off to have 5 Coates, Also to Paint all the woodwork, with 2 Coats of Oil Paint flatted in Shades, The Pulpit and Chancel Railing to be finished Imitation Black ~~Marble~~ Walnut, and Varnished, all to be done with the best Material and Workmanship, and
$1000 Scaffolding furnished for the sum of one Thousand Dollars,
Or I will do all the Painting on Ceiling and walls for 6 ct per Square Yard each Coat, and ~~on the~~ Woodwork 5 cts per Yard each Coat, Scaffolding being furnished me,
Also to decorate the Ceiling and Wall in Panelling with Mouldings
$250 to $400 will cost say from Two Hundred and fifty to four Hundred Dollars additional according to the number and style of Panells, Enamelled Glass for side Windows, suitable designs will cost 40 cts per Square foot

John Gibson

Thursday June 15/54 at a Meeting at Christ Church this morning, on Subject of Chancel Arrangements, Present Rt Dr Doane, McKimpton, Cooper, A. de Forest, & J Gibson — Arrangement of Panels, Kimpton & Cooper in the Vestry room with MrGibson went over the whole Subject of Painting the Church, the Font Chancel above were explained & intended to Cover under Canvas Surfaces — The Whole entire Work as described of Christ Church two Rooms Each, the Vestibule, Varnishing all the Pulpit Desk, every thing as if painted as No on Pews — Staining the Pews be painted Mr Walnut to be $50 in addition

79 South 11th St.
June 7—1854
John Gibson
Estimate for
painting—

One alley door—
Outside & Inside Sash
& also the front of
Chance door & two
floors to the Walnut St
Celler—
Each door with its Frame
Varnish—

Thursday.

MEMORANDUM OF AGREEMENT made this Second day of November in the year of Our Lord one Thousand Eight Hundred and Seventy, by and between the Rector Church Wardens and Vestry of Christ Church in the City of Philadelphia being the party of the first Part and Robert B. Blake of the said City, Builder, the party of the Second Part:

Whereas the said party of the second part has agreed to erect and complete a certain building for School and Parish purposes, adjoining the present Church on Second Street above Market Street, in the said City_ the said Parish Building being erected on foundation walls which have been built for that purpose at the North West angle of the ground surrounding the said Church: Now this Agreement witnesseth that for and in consideration of the sum of Eleven Thousand Two Hundred and Sixty four Dollars of lawful money of the United States of America, which the party of the first part, to wit, the Corporation of Christ Church in the said City, covenants and agrees to pay to the party of the second part, the said Robert B. Blake, his heirs Executors administrators or assigns, by installments of Twenty per centum of the value of the work done, from time to time, as the Architect hereinafter named, may

$11.264.00

in writing certify the same — And the said party of the second part
Covenants and agrees for himself his heirs Executors administrators
and assigns to erect the said building or cause the same to be erected
in a thoroughly substantial manner as the same is set forth and
shown in certain drawings and described in certain Specifications
and a memorandum of certain modifications thereto all of which have
been prepared by Henry Augustus Sims of the said city, Architect
the same being identified by his signature and by the parties hereto
with the seal of the said Church Corporation. The building to be erected
to the true spirit and meaning of the said drawings Specifications and
memorandum of modifications, under the direction of and to the entire
satisfaction and approval of the said Architect as to quality and
quantity of labor and material———————————————

The said building is to be finished and completed in every part
on or before Thursday, the first day of December next ensuing.
and at any time should the said work not be proceeding or progressing
as in the judgement of the Architect it should for any cause further
than in continued inclemency of the weather or strikes among the
workmen generally in the city, then he the said Architect shall
have power after giving four days written notice to the party
of the first part, to put on extra workmen and procure further mate-

terials and proceed with the work paying for the same out of the Contract money yet remaining in hands of the party of the first part.

It is also further Covenanted and agreed by the party of the second part that during the progress of the work and until the final completion and acceptance in writing by the Architect that he is to be responsible for all loss and damage which may occur by his neglect or carelessness or that of his agents or workmen, whether to the new building or to the Church or the surrounding properties, and he is to make good the same before the said building is accepted off of his hands.

And it is further covenanted and agreed that should any extra work or materials be required as do not come within the meaning and intent of this contract they shall be executed and procured only by the written order and under the direction of the said Architect and shall be paid for at current cash prices subject to the Architects approval — and such extra work or deviation from this contract consequent thereupon is not in any manner to invalidate or nullify this Contract

It is further covenanted and agreed that before the final payment be made on account of this Contract the party of the second part shall deliver to the Architect, a paper signed and sealed

by all persons or firms who have supplied labor or materials releasing the said building and the said Church Corporations from all claims of whatever kind whether by way of lein or otherwise and it is understood that the said final payment shall not be made nor the Certificate for the same given until such release shall have been duly signed sealed and delivered with the said Architect

In Witness whereof the Corporation of Christ Church has caused its seal to be hereunto attached attested by the Signature of its Junior Warden and the party of the second part has hereunto set his hand and seal the day and year first above written

Attest

W. W. Wetmore
Secy of the Vestry

Thos M Leeds

Joseph K Wheeler
Warden of Christ Church

Robert B. Blake

Christ Church Philadelphia

Contract with
Robert B. Blake, builder,
for the Erection of the
Parish Building.

Dated Nov. 2nd. 1870

1870

Estimate of the Cost of Sundry Works proposed to be done in Christ Church Philadelphia

— Laying Floor of Chancel with Blue and White marble Tiles with Blue marble borders, on proper bed of Concrete together with preparing for reception of Bp. White's remains $450.00

(By using Plain Buff and Black English Tiles instead of Marble but retaining borders would reduce above amount $40.)

— New Communion Table and Reredos and making good to old work on Eastern wall —— 175.00

— Stalls etc for Clergy 120.00

— Removing old Pulpit to position marked on Plan and building new stairs to same 140.00

— Add to above items for Painting etc. 200.00

— Removing front line of pews and present floor in Aisles — Paving aisles at their present level with best quality Paving bricks laid in Colored Cement on proper bed of Concrete, grave stones being inserted in proper positions 875.00

Henry A. Sims — Archt.
426 Walnut St. 21. Oct. 1870

P 1811

JOHN THOMPSON,
Upholstery Goods.

1111 Chestnut Street,

Philadelphia April 8 1871

Rev. E A Hoyte.
Dear Sir.

I will furnish the Cushions made of Elastic Sponge. & covered with all wool Damask. equal in quality to Sample. The Cushions to be made in best manner. and Lined throughout. top bottom & Sides. with heavy Brown muslin & welted both tops & Bottoms —
at one dollar & twenty cents pr foot — $1.20

Will upholster the Inside Backs with Sponge & cover the same with same quality of Damask and also cover the out side backs with the Damask — the whole complete
at Sixty five cents pr foot — .65
and will cover the ends of the Pews in Same Damask -
at. Seventeen cents pr Square foot — 17
The whole work to be done in best workman like manner —
And will take the old Hair in forward Cushions at Twenty — cents pr lb — 20

JOHN THOMPSON,
Upholstery Goods.

1111 Chestnut Street,

Philadelphia Apl 8 1871

Rev E A Foggo.

Dear Sir.

I will furnish the cushions made of Elastic Spring. Covered with all wool Terry as per Sample the cushions to be made in best manner. & Lined throughout top bottom & sides. with heavy Brown muslin & welted both top & bottom -
at one dollar & twenty five cents per foot — 125 ₵

Will upholster the Inside backs with Spring & cover the same with the Terry & also cover the outside backs with the Terry the whole complete at -
Seventy cents per foot — 70 ₵
and will cover the ends of the Pews in Terry at Seventeen cents per Square foot - 17 ₵
The whole work to be done in best workmanlike manner & warranted —
and will take the old hair in present cushions & backs at 20 ₵ per lb

JOHN THOMPSON,
Upholstery Goods.

1111 Chestnut Street,

Philadelphia April 8 1871

Rev E A Hoffa
Dear Sir,

I will Reupholster the Cushions and Backs of the Pews in Christ Church Adding Prime new hair as may be needed after the present hair is thoroughly cleaned - and cover the Same in best all wove Damask as per Sample - at the Rate of

Ninety five cents per Yard for Cushions. .95
Fifty five cents per Yard for Backs. 55
Seventeen cents per Square Yard for Ends 17

All the old Hair to be thoroughly cleaned - & prime new hair to be added to make the work complete -
The whole to be done in best workman like manner ——

76 Pens — 940 − 510 = 680 − 367 = 14.50 = 1102.00

42 " = 10.47 = 439.74

1541.74

3

1241.70

1311

Ends about

Qrs Vans —

Say 2 Qrs Canvas 12/6 = 150.00

600 Qrs new Nails 40 = 240.00

76 Pens 896.80 = 876.80

42 " = 610.00

1896.80

11.8) 131100 (1611

118

131

118

1300

118

1248

V1872

Philada: January 15 – 72

Gentlemen.

We beg leave to Submit the following Estimate of Cost to recover the backs, fronts And ends of pews in "Christ Church", in "Moreen or Leny.

We would much prefer to estimate for Cost of labor only, in repairing or Upholstering Churches, as we consider it more to their advantage to purchase the material required. They get it at the lowest price And the Upholsterer is expected to see that it is of Good Quality and uniform in Grade and Color.

Of Moreen there would be required about 40 pieces.
This Can be purchased for $12.50 to $15 a piece.

40 pieces at $12.50 = $500.00 40 at $15 = $600.00

Labor, boards, tacks, furnishing 135.00 135.00

$635.00 $735.00

Of Leny it would require about 300 yards.
This Can be purchased from $2 to $2.25 per yard

300 yards @ $2 = 600.00 300 at $2.25 = 675.00

Labor &c. as above — 135.00 135.00

735.00 810.00

Terms. Cash upon Completion of the Work which would be guaranteed to be done in the best manner and within a week from Commencement

To the
Vestry of "Christ Church"
2d St. & Church St.

Very respectfully
St. B. Blanchard & Co

References to Officers of Churches done by us this season Cheerfully Given.

V 1872

To the Vestry of Christ Church.
of Philadelphia Gent^n

The undersigned propose to do the uncovering and recovering of the Pews in the Body of the abovenamed Church for One Hundred & Fifty Dollars, the Church to find the new material, we will find the tacks and pasteboard, or will in addition to the above work pick the hair now in the cushions, make up the cushions, finding tufts and twine, the Church to find the moreen, extra hair requisite, ticking and Muslin for Four Hundred Dollars.

Terms. Cash, when the work is finished.

Philad^a Aug 31 1872

Michael & Barnard

V 1872

To the Vestry of Christ Church
of Philadelphia

We propose to uncover and recover the
Pews in the body of the above named
Church & furnish tacks and pasteboard —
the Church to furnish the covering ma-
terial, and allow us the old coverings,
for One Hundred & thirty Dollars, Cash
when the work is finished.

Phila Aug 9. 1872

Michael & Barnard
1306 Chestnut st —

AN 82

Phil Aug 12th 72

Mr Wheeler

Dear Sir

We have made a calculation for upholstering the Pews of Christ P E Church, of Blue moreen that is to say upholster the Back, line the front, division and end of each Pew, for the sum of Seventy five cts pr ft.

8 ft Pews	75	-	6.00
6 " "	75		4.50

The Whole work to be done in the best manner waiting your further orders we remain

very Truly

Wm Brown Arthur

84
6

504.
378

42
450

21000
168
378.00

Job complete 882.

B. KETCHAM & SON,
Carpenters & Builders,
1029 Brown Street.

Philadelphia, Jan 28th 1882

Mr Leo M Hewitt. Architect

Dear Sir

We will agree to furnish Labor & Materials necessary to make the proposed alterations & furnish & put in place the Oak Pews at Christ Church according to Your plans & specifications for the Sum of Five Thousand One hundred & Ninety $ 5.190.00 Dollars.

to be done in a good & workmanlike manner

Very Respectfully
B Ketcham & Son

JAMES H. ERRICKSON,
(Successor to Michael Errickson.)
CARPENTER and BUILDER,
No. 401 South Juniper Street,
(Between 13th & Broad, below Pine.)

Philadelphia, Jan 28 1882

Mr. G. W. Hewitt

Sir

I propose to furnish Materials and Labor for the Alterations to Christ Church According to your plans & Specifications for the Sum of Six Thousand Dollars

$6000.00

Respectfully Submitted

James H. Errickson

OLIVER H. PENNYPACKER,
PLASTERER,
No. 1622 Sydenham Street.

Philadelphia, January 27th 1882

Dear Sir

I propose to furnish material & to erect Scaffold & Repair the Plastering in Christ Church. For the Sum of Two Hundred & Sixty $260=Dollars

Yours &c
Oliver H Pennypacker

GEO. McNICHOL,

CARPENTER AND BUILDER,

No. 217 Pear Street,

Philadelphia, Jan 28th 82

Gents

I propose to make all alterations and additions to Christ Church according to the plans and Specifications furnished by you and to your approval for the sum of Five thousand five hundred and twenty five dollars $5525.

Very Truly Yours
George McNichol

Phila Jany 28th/82.

Mr. Geo. Hewitt.
Architect.

Sir!

I will Paint all the Walls and Ceilings of interior of Christ Church with Three (3) or more coats of Paint in Oil. also all woodwork of interior of said Church including Pews in Gallery and Organ Frame with two (2) coats of Paint in oil. also the bid to include such decoration as has been allready suggested. for the sum of Twelve Hundred and Fifty-Eight dollars.

$1258.00.

This does not include Scaffold or mending Cracks.

Yours Respectfully

D. A. MacGregor.
212 So 13th St.

ESTABLISHED 1846.

MARRINER & BUCKINGHAM,

CARPENTERS AND BUILDERS,

No. 716 Cherry Street.

S. R. MARRINER, 1320 N. Nineteenth St.

J. BUCKINGHAM, 1311 N. Nineteenth St.

Philadelphia January 28 1882

Mr George W Hewet Archt

Dear Sir

We The Undersigned having Estimated the cost for the alteration and Addition to Christ Church according to plans and Specification. and will agree to do the same for the sum of Four Thousand Eight hundred and ninety Six Dollars ($4896.00)

The above Estimate does not include anything in the tower or cleaning the Monumental Slabs -

Yours Resp

Marriner & Buckingham

EFFINGHAM B. MORRIS,
ATTORNEY-AT-LAW,
No. 404 *Locust Street.*

PHILADELPHIA, Jan 30 1882

My dear Chief—

Permit me to introduce Mr Thomas H. Montgomery the Warden of Christ Church in this City who desires to confer with You relative to the railing around Washington Square. Anything that You can do for him will be duly appreciated by

Yours truly
E B Morris.

To
Chief Justice Dickey—

WM. B. CARLILE. MAURICE JOY.

CARLILE & JOY,

HOUSE, SIGN AND FRESCO PAINTERS,

PLAIN AND DECORATIVE PAPER HANGERS,

1727 CHESTNUT STREET.

TELEPHONE CONNECTION.

Philadelphia, Jany 31 1882.

Mr Geo Hewitt

Dear Sir.

We propose to paint the Christ Church 2d above Market St. according to your letter for the sum of Seven hundred and Eighty Dollars

$780= this includes all scaffolding for our work.

Very Respt Yours
Carlile & Joy
Inggart

Phila Febry 18. 1882.

Mr Geo. W. Hewitt.
Architect.

Dear Sir.

I will Paint the work in Christ Church as already Specified in my former bid but in this bid the walls and ceilings to be done in distemper instead of oil for the sum of Nine Hundred and Fifty Eight Dollars

$958.00

Yours Respectfully

D. A. Macgregor.
212 So 13th St.

This sum does not include the Scaffold or mending cracks.

Copy

Philadelphia, April 17th: 1882.

Wm: W. Hilltauk Esq:

City

Dear Sir: Following you will find different estimates for work pertaining to the church building located at Front and Margaretta Sts.:

1. For taking down the structure and removing the material to 41st. and Oregon Sts. — $53-86.00

2. For taking it down, removing the material to and erecting the building at 41st. and Oregon Sts. $1355.0.00

3. For the building as it stands, the cost of removal to belong to me. $450.00

Trusting one of the above propositions will meet your favourable consideration I am,

Very Respectfully

Joseph R. Patterson

per mf

GEORGE A. ROBBINS, A. I. A.
ARCHITECT
112 SOUTH 16TH STREET
PHILADELPHIA, PA.

RLO324

March 14, 1933

Re: Sexton's House
Christ Church

Mr. Henry Robins
1220 Sansom Street
Philadelphia, Pa.

My dear Mr. Robins:

I am inclosing herewith a statement of the payments on account of the contract for the Sexton's House at Christ Church. The balance at the bottom of the page of $3,084.90 is the sum remaining to be paid after Certificate #6, issued on March 1st, has been received by Barclay White & Company.

I am sending you this to enable you to foresee the amounts due.

The contract calls that the final payment shall be made in thirty days after the formal acceptance of the building by the Owner. The building will be ready for acceptance at the end of this week or at the beginning of next week.

Very truly yours,

George A. Robbins

GAR: FW

PAYMENTS

	ON CONTRACT	ADDITIONS on account of unforeseen conditions	AMOUNTS certified
Certificate #1	$1215.50	$ 61.93 970.00	$2247.43
2	3340.50		3340.50
3	4029.00		4029.00
3A*		83.00	83.00
4	3043.00		3043.00
5	2839.85		2839.85
6	742.05		742.05
Totals as of March 6th,1933	$15209.90	$1114.93	$16324.83

*Note
Certificate 3A should have been $83.80

CHARGES

Contract price	$18,294.00	
Change order #1 authorized not to exceed $1250.00 covering additional depths of footings due to unforeseen soil conditions. This change order was reduced to	1,053.80	
Charge for filling old well	61.93	$19,409.73
Total charges	$19,409.73	
Total payments to March 6th	16,324.83	
Balance to be paid on completion	$ 3,084.90	

Articles of Agreement, Made this Nineteenth day of April in the year one thousand eight hundred and eighty two. Between the Rector Church Wardens, and Vestrymen of Christ Church in Philadelphia of the first part, and J. R. Mariner and T. Buckingham doing business under the name and firm of Mariner & Buckingham Master Builders of the City of Philadelphia Penna. of the second part.

First: The said parties of the second part do hereby for their heirs, executors and administrators, covenant, promise and agree to and with the said parties of the first part, their successors or assigns, that they the said parties of the second part, their executors or administrators shall and will, for the consideration hereinafter mentioned, on or befor the

well and sufficiently erect and finish certain additions and alterations to Christ Church in 2nd Street below Arch Street Philadelphia, agreeably to the Drawings and Specifications made by Geo. W & Wm D. Hewitt and signed by the said parties hereunto annexed, within the time aforesaid, in a good, workmanlike and substantial manner, to the satisfaction and under the direction of the said Architects to be testified by a writing or certificate under the hand of the said Architects and also shall and will find and provide such good, proper and sufficient materials, of all kinds whatsoever, as shall be proper and sufficient for the completing and finishing all the Masons, Bricklayers, Carpenters, Plasterers, Plumbing, Gas fitting, Painting &c &c. of the said additions and alterations mentioned in the Specifications for the sum of Forty Eight Hundred and ninety six 67/100 Dollars: lawful money of the United States of America.

And the said parties of the first part, do hereby for themselves and their successors, covenant, promise and agree, to and

with the said parties of the second part their heirs executors and administrators, that they the said parties of the first part and their successors, shall and will, in consideration of the covenants and agreements being strictly performed and kept by the said parties of the second part, as specified, well and truly pay, or cause to be paid unto the said parties of the second part, their executors, administrators or assigns, the sum of Forty eight Hundred and ninety six $\frac{67}{100}$ Dollars, lawful money of the United States of America, in manner following - In installments as the work proceeds, said installments to be the cost of work done at the time of payment is made less 15%

Provided, that in each of the said cases, a certificate shall be obtained and signed by the said Architects approving of the said payment.

And it is hereby further agreed by and between the said parties:

First: The Specifications and the Drawings are intended to co-operate, so that any works exhibited in the Drawings, and not mentioned in the Specifications, or vice versa, are to be executed the same as if it were mentioned in the Specifications and set forth in the Drawings, to the true meaning and intention of the said Drawings and Specifications, without any extra Charge whatsoever

Second: Should the parties of the first part, at any time during the progress of the said additions and alteration request any alteration, deviation, additions or omissions, from the said contract, they shall be at liberty to do so, and the same shall in no way affect or make void the contract, but will be added or deducted from the amount of the Contract, as the case may be, by a fair and reasonable

valuation

Third: The parties of the first part shall not in any manner, be answerable or accountable for any loss or damage that shall or may happen to the said additions and alterations or any part or parts thereof respectively, or for any of the materials or other things used and employed in finishing and completing the same, (loss or damage by fire excepted)

Mr Sharpless + Watts. A.J. Mc Canty, Chas: Abel, Joseph Woldzkow

for and in consideration of the foregoing covenants and agreements made on the Nineteenth day of April A.D. 1882. by the said Rector, Church Wardens, and Vestrymen of Christ Church of the first part and Mariner + Buckingham of the second part, with our sanction and at our request and in further consideration of the sum of one dollar to us in hand paid the receipt whereof we hereby acknowledge do hereby jointly and severally for ourselves and for our and each of our heirs, executors and administrators guarantee and become responsible to the said Rector, Church Wardens, and Vestrymen of Christ Church, and their successors and assigns without proceedings or suit first brought against the said Mariner + Buckingham or their estate for the faithful performance of all covenants and agreements therein contained to be kept and performed by the said Mariner + Buckingham party of the second part to the said Agreement

In witness whereof we have hereunto respectively set our hands and affixed our seals this 5th day of June in the Year One thousand Eight hundred and Eighty two.

In the presence of us:

H.N. Hewitt.

Thos. H. Montgomery
Acting Warden

Mariner + Buckingham

Wm. D Shutt

F. H. Dodge

C. Barrington

Sharpless & Watts.
Del. & Md. Country

Charles Abel

Robert D. Kelley,
Marble, Granite and Sandstone,
2208 Arch Street, Phila.

Philadelphia, Pa., March 1st 1898

John White Jr, Esq
225 S. 6th St, Phila

Dear Sir

I have to apologize for my delay in sending the following proposals in the matter of removing the marble tablets from wall under school building and putting them in places on wall in the Church. My man who is a good painter as well as cutter of lettering has been sick and I have been awaiting his return to shop. in order to get at close cost of renewing by gilding and painting the inscriptions on the slabs I beg to offer the following. 1st To remove and reset in church (these two slabs) without doing anything to lettering and also repair broken corner of one slab for Ten dollars. 2nd To remove repair and clean and repaint and gild

after manner as they are done at present the full inscriptions and place slabs in Church for the sum of 97 cts dollars. 3rd To set complete after cutting all the inscriptions neatly as on Monumental work for the sum of 132 cts dollars - 4th To set complete after cutting all the inscriptions and filling them with a (any) Colored Cement which finishes like inlaid work, and is as hard as the marble, for the sum of 107 cts dollars - This last is the best method as it will require no renewing as gilding or painting will, and will endure as long as the marble. There are about what would equal 1200 letters on the two tablets. Gilding the letters after cutting them in stone as per proposal No 3 will cost 2¢ each letter additional If the letters are cut and filled, the color of the Cement can be either Yellow Red, Maroon or any Chocolate tint, or black. These colors set and finish like stone. Mosaic

Very truly Yours

Robert D Kelley

GEORGE A. ROBBINS, A. I. A.
ARCHITECT
112 SOUTH 16TH STREET
PHILADELPHIA, PA.

RL 0324

March 14, 1933

Re: Sexton's House
Christ Church

Mr. Henry Robins
1220 Sansom Street
Philadelphia, Pa.

My dear Mr. Robins:

I am inclosing herewith a statement of the payments on account of the contract for the Sexton's House at Christ Church. The balance at the bottom of the page of $3,084.90 is the sum remaining to be paid after Certificate #6, issued on March 1st, has been received by Barclay White & Company.

I am sending you this to enable you to foresee the amounts due.

The contract calls that the final payment shall be made in thirty days after the formal acceptance of the building by the Owner. The building will be ready for acceptance at the end of this week or at the beginning of next week.

Very truly yours,

George A. Robbins

GAR: FW

PAYMENTS

	ON CONTRACT	ADDITIONS on account of unforeseen conditions	AMOUNTS certified
Certificate #1	$1215.50	$ 61.93 970.00	$2247.43
2	3340.50		3340.50
3	4029.00		4029.00
3A*		83.00	83.00
4	3043.00		3043.00
5	2839.85		2839.85
6	742.05		742.05
Totals as of March 6th,1933	$15209.90	$1114.93	$16324.83

*Note
Certificate 3A should have been $83.80

CHARGES

Contract price	$18,294.00	
Change order #1 authorized not to exceed $1250.00 covering additional depths of footings due to unforeseen soil conditions. This change order was reduced to	1,053.80	
Charge for filling old well	61.93	$19,409.73
Total charges	$19,409.73	
Total payments to March 6th	16,324.83	
Balance to be paid on completion	$ 3,084.90	